

Corpus Christi Church

CONSTRUCTION UPDATE | May 22, 2020

REPORT NO.: 18

Completed Activities

- ▶ Began precast erection at West Entrance
- ▶ Continued plumbing rough in, steel deck installation, and framing
- ▶ Fleche steel delivered to site
- ▶ Concrete placed at elevated slabs and slab on deck at Choir Loft
- ▶ Energized transformer




BUILDING WEST ENTRANCE FACADE



VIEW FROM CHOIR LOFT



SUBSTANTIAL COMPLETION | March 2021



STEEL AT ALTAR AND CROSSING

Critical Issues and Pending Approvals


- ▶ Sprocket Detail at Roof

Look Ahead Schedule

- ▶ Continue wall framing
- ▶ Continue plumbing rough in
- ▶ Commence sprinkler rough in
- ▶ Continue installation of pre-cast
- ▶ Installation of high ductwork in Nave
- ▶ Installation of stair to Choir Loft



FLECHE STEEL PRELIMINARY FITTING



VIEW STANDING AT THE ALTAR