

## Corpus Christi Church

CONSTRUCTION UPDATE | September 11, 2020

REPORT NO.: 26

### **Completed Activities**

- ▶ Commenced drywall at nave arches and service wing
- ▶ Completed mechanical and plumbing insulation and Mechanical startup
- ▶ Continued limestone installation at West Facade
- ▶ Continued granite at North Elevation and West Facade
- ▶ Continued shingling and began installing the dormers at the service wing
- ▶ Continued stucco at North Elevation



POND CONVERSION



STUCCO AND GRANITE INSTALLATION AT NORTH ELEVATION

SUBSTANTIAL COMPLETION | March 2021



STEEPLE FRAMING

### **Critical Issues and Pending Approvals**

- ▶ Initial Color Selections

### **Look Ahead Schedule**

- ▶ Continue wall close in and continue ceiling framing
- ▶ Continue granite installation at South Elevation
- ▶ Continue canamould trim at high arches
- ▶ Continue shingling at South Elevation
- ▶ Continue fleche framing
- ▶ Continue pond conversion



DRYWALL AND CANAMOULD AT NAVE ARCHES FACING EAST



VIEW FROM SOUTH WEST CORNER