

Corpus Christi Church

CONSTRUCTION UPDATE | November 20th, 2020

REPORT NO.: 31

Completed Activities

- ▶ Commenced final painting at Nave ceilings and Bathrooms
- ▶ Completed ceramic tile at Bathrooms and Mezzanine
- ▶ Commenced installation of plumbing fixtures at Bathrooms
- ▶ Continued Canamould trim at transept arches
- ▶ Continued Stucco at East elevation and exterior Canamould
- ▶ Installed limestone Tympanum at West entrance
- ▶ Installed rose window frame




FINAL PAINT AT NAVE CEILING



COFFERED CEILING AT NARTHEX



SUBSTANTIAL COMPLETION | March 2021



ROSE WINDOW AND LIMESTONE AT WEST FACADE

Critical Issues and Pending Approvals

- ▶ Final Color Selections

Look Ahead Schedule

- ▶ Ceramic tile at Narthex and Sacristy
- ▶ Complete interior arch Canamould trim at Transepts
- ▶ Continue final painting
- ▶ Sidewalks and final grading
- ▶ Complete exterior Canamould installation
- ▶ Complete Stucco installation
- ▶ Complete gutters and downspouts



NAVE FACING WEST



VIEW FROM SOUTH WEST CORNER